BUILDING SPECIFICATIONS

COMPANY NAME

SIZE AND TYPE OF BUILDING

SIZE: ◯ SHED – SELF FRAMING ◯ GABLE – SELF FRAMING ◯ GABLE – RIGID FRAMING

WALL AND ROOF PANELS (22 GA. MINIMUM)

◯ GALVANIZED ◯ ALUMINUM ◯ GALVALUME ◯ PREPAINTED STEEL (stock color)

VAPOUR BARRIER

◯ 2 MIL ◯ 4 MIL ◯ 6 MIL ◯ NONE

INSULATION

☐ WALLS ☐ R-12 ☐ R-20 ☐ 4 LB / CB FT. DENSITY

☐ ROOF ☐ R-12 ☐ R-20 ☐ 4 LB / CB FT. DENSITY

LINING

◯ 24 GA FLUTED ALUMINUM ◯ 24 GA FLUTED WHITE

◯ 22 GA PERF. ALUMINUM ◯ 22 GA PERF. WHITE

ROOF SLOPE

◯ 1:12 ◯ 3:12 ◯ 4:12

DOORS (20 GA. INSULATED)

☐ 3 X 7 (FT.) QTY: ☐ WS ☐ WGW ☐ PH ☐ LS ☐ DC ☐ SF ☐ CC ☐ CP

☐ 6 X 7 (FT.) QTY: ☐ WS ☐ WGW ☐ PH ☐ LS ☐ DC ☐ SF ☐ CC ☐ CP

WS – WEATHER STRIPPING **PH** – PANIC HARDWARE **LS** – LOCKSET **DC** - DOOR CLOSURE **SF** – STEEL FRAME

WGW – WIRED GLAZED WINDOW **CC** – CHECKCHAIN **CP** - CANOPY

DOORS - ROLL-UP / SECTIONAL / OVERHEAD / SLIDING

◯ STEEL ROLL-UP DOOR ◯ STEEL SECTIONAL O/H DOOR

☐ INSULATED ◯ SHOP PAINTED TO MATCH BUILDING ◯ WHITE (stock color)

WINDOWS – HORIZONTAL SLIDING WITH SCREEN (DOUBLE GLAZED) (INCHES)

◯ 40 X 40 QTY: ◯ 40 X 48 QTY: ◯ 40 X 58 QTY: ☐ WIRE GLAZED

WALL LOUVERS (NOMINAL SIZES)

◯ STAMPED LOUVRE with SLIDE CLOSURE AND SCREEN SIZE:

◯ ADJUSTABLE LOUVRE with MANUAL CONTROL AND SCREEN SIZE:

RIDGE VENTILATOR

☐ RIDGE VENTILATOR with MANUAL CONTROL AND BIRDSCREEN (capable of 4 air changes / hour based on 8 km/h winds)

FANS

☐ WALL QTY: ☐ ROOF QTY:

ERECTION

◯ AT FAB. SHOP BY BUILDING MANUFACTURER (base by others) ◯ ON-SITE BY BUILDING MANUFACTURER

◯ ON CONCRETE FOUNDATION (base by others) ◯ ON STRUCTURAL STEEL SKID (base by others)

OTHER ITEMS

RESET FORM

SUBMIT/SEND

DESIGN NOTES

- THE BUILDING SHALL BE DESIGNED FOR A MINIMUM WIND LOAD OF 160 KM/H, SNOW LOAD OF 2 KPA AND AS PER THE LATEST EDITION OF THE ALBERTA BUILDING CODE.
- ALL BOLTS, SCREWS, ETC USED FOR FASTENING ALUMINUM TO ALUMINUM AND ALUMINUM TO STEEL SHALL BE ZINC PLATED OR CLIMASEAL PLATED.